

FITNESS CERTIFICATE

To be filled by the Inspecting Officer (Asst. Engineer)
(Re. G.O. Ms 20/70/PWD Dt. 23-01-1970)

*Asst Engineer - J.A., AE, W/D @ Civil Section
Pazhayannur Cr.P.
Sanjos Central School, Elanadu.*

1. Name of the Officer
2. Name of the School
3. Location with name of Education Dist/Sub. Dist:
4. Classification of Building as size

Chavalebasal Kela Dist. Wadakkavil

	Permanent Tile Roof	Rcc Roof
GF - 6.00 x 6.20 x 3.37m	3.37m	1 Class room.
GF - 6.00 x 6.20 x 3.37m	3.37m	Office-1, Staff room.
FF - 6.00 x 6.20 x 3.37m	3.37m	6 Class rooms.
BF - 6.00 x 6.20 x 3.37m	3.37m	6 Class rooms.
GF-hall - 24.75 x 6.00 x 3.70	6.00 x 3.70	4 Class rooms.

GF - 6.00 x 6.00 x 3.70 - 1 Class room

5. Period for which the certificate is issued
6. Nature of defects, if any
 - a) Foundation and basement
 - b) Superstructure
 - c) Doors and Windows
 - d) Wood work wrought and put up
 - e) Roof
 - f) Flooring
 - g) Miscellaneous (Cracks, etc.)
7. Any major defects noticed which will render the building unsafe in any manner
8. Whether maintenance works have been done properly
9. Whether the structure is sound or not for conducting classes

2024-25

}

Nil

Yes

The structure is sound for conducting classes under normal wind and weather conditions.


Note :

1. The stability of the structure should be examined also with reference to location, altitude, intensity of wind, exposure of flood etc.
2. Any additional observations if deemed necessary for the certificate may be furnished separately with this certificate.

CERTIFICATE

certified that the school building was inspected by me on *28/05/2024* and found to be fit / unfit to conduct classes for the period for the reasons stated above.

Place *Pazhayannur*
Date *28/05/2024*



Signature *[Signature]*
Designation **Asst Engineer**
L.S.G.D. Section
Pazhayannur Grama Panchayath